

2025 Spring Patching and Overlay Project # 56090 Schedule

***Schedule is Subject to Change**

Street Name	Begin Location	End Location	Planned Patch (SF)
-------------	----------------	--------------	--------------------

WEEK 1

August 6th - Wednesday (6" Patch)

Encinal	School	Middlefield Rd	600
---------	--------	----------------	-----

August 7th - Thursday (6" Patch)

Heather Dr	Heather Dr	End	700
Irving Ave	Heather Dr	End	200
Irving Ave	Heather Dr	Magnolia Dr	310
Irving Ave	Irving Ave	End	200
Total:			2,010

August 8th - Friday (6" Patch)

Catalpa Dr.	Irving Ave	James Ave	1,800
Green Oaks Dr	Oak Grove Ave	Rosewood Dr	800
Total:			2,600

Street Name	Begin Location	End Location	Planned Patch (SF)
-------------	----------------	--------------	--------------------

WEEK 2

August 11th - Monday (6" Patch)

Green Oaks Dr	Federick Ave	Oak Grove Ave	200
Green Oaks Dr East	Deodora Dr	Federick Ave	800
Rosewood	Greenoaks	Greenoaks	1400
Total:			2,400

August 12th -Tuesday (6" Patch & Sewer Manhole Repair)

Park Dr	South Gate	North Gate	900
South Gate	Almendral Ave	Park Dr	800
Selby Ln	E/O 241 Selby Ln	North End	300
Total:			2,000

August 13th -Wednesday (6" Patch)

Maple Ave	El Camino Real	Dinkelspeil LN	350
Fair Oaks Lane	N/O 35 Fair Oaks Ln	West End 2	300
Fair Oaks Lane	N/O 1 Fair Oaks Ln	West End 1	300
Fair Oaks Lane	El Camino Real	SP RR Tracks	400
Total:			1350

August 14th -Thursday (6" Patch)

ADLP	North City Limit	Polhemus Ave	300
ADLP	Polhemus Ave	Atherton	300
Atherton Ave	Mercedes Ln	El Camino Real	100
Atherton Ave	Mercedes Ln	Austin Ave	600
Atherton Ave	Austin Ave	Elena	500
Atherton Ave	Elena	Selby	500
Atherton Ave	Selby	Stern	900
Total:			3,200

August 15th -Friday (6" Patch)

Atherton Ave	Linda Vista	Stern	3750
Total:			3,750

Street Name	Begin Location	End Location	Planned Patch (SF)
-------------	----------------	--------------	--------------------

WEEK 3**August 18th -Monday (6" Patch)**

Atherton Ave	ADLP	Linda Vista	300
Atherton Ave	N/O Atherton Ave	End	400
ADLP	Atherton	South City Limit	400
Total:			1,100

August 19th -Tuesday (6" Patch)

Faxon Rd	Faxon Forest Ln	Barry Ln	300
Elena Ave	Faxon	Park Ln	800
Total:			1,100

August 20th -Wednesday (6" Patch)

Camino A Los Cerros	Cowell Ln	West City Limits	500
Camino A Los Cerros	Cowell Ln	Camino Por Los Arobles	200
Meadow Ln	Walsh Rd	End	680
Belbrook Way	Walsh Rd	Park Ln	160
Total:			1540

August 21st -Thursday (2" Grind)

Sargent Ln (Grind)	Reservoir Rd	End	20,497
--------------------	--------------	-----	--------

August 22nd -Friday (6" Patch & Crackfill)

Sargent Ln	Reservoir Rd	End	475
------------	--------------	-----	-----

Street Name	Begin Location	End Location	Planned Patch (SF)
-------------	----------------	--------------	--------------------

WEEK 4

August 25th -Monday (2" Overlay)

Sargent Ln	Reservoir Rd	End	20,497
------------	--------------	-----	--------

August 26th -Tuesday (2" Grind)

Austin Ave	Almendral Ave	Tuscaloosa Ave	15,680
Austin Ave	Tuscaloosa Ave	Atherton Ave	17,380

August 27th -Wednesday (6" Patch & Crackfill)

Austin Ave	Almendral Ave	Tuscaloosa Ave	500
Austin Ave	Tuscaloosa Ave	Atherton Ave	500

August 28th -Thursday (2" Overlay)

Austin Ave	Almendral Ave	Tuscaloosa Ave	15,680
------------	---------------	----------------	--------

August 29th -Friday (2" Overlay)

Austin Ave	Tuscaloosa Ave	Atherton Ave	17,380
------------	----------------	--------------	--------

Street Name	Begin Location	End Location	Planned Patch (SF)
-------------	----------------	--------------	--------------------

WEEK 5

September 2nd - Tuesday (2" Grind)

Fletcher Dr	Alta Vista Dr	Ridgeview Dr	15,912
-------------	---------------	--------------	--------

September 3rd - Wednesday (6" Patch & Crackfill)

Fletcher Dr	Alta Vista Dr	Ridgeview Dr	500
-------------	---------------	--------------	-----

September 4th - Thursday (2" Overlay)

Fletcher Dr	Alta Vista Dr	Ridgeview Dr	15,912
-------------	---------------	--------------	--------

September 5th -12th (Striping Replacement & Punchlist Items)