

SITE IMPROVEMENTS FOR TEMPORARY LIBRARY MODULAR BUILDINGS (PROJECT NO. 54015)									
				ENGINEER'S ESTIMATE		Redgwick Construction Co. Oakland		Guerra Construction Group Santa Clara	
	Bid Bond? (Y/N)					Y	Y		
	Sub-Contractor List? (Y/N)					Y	Y		
	Non-Collusion Affidavit? (Y/N)					Y	Y		
	Public Contract Code Questionnaire (Y/N)					Y	Y		
	Addenda (Y/N)					Y	Y		
ITEM NO.	DESCRIPTION	EST. QTY	UNIT	UNIT COST	TOTAL	UNIT COST	TOTAL	UNIT COST	TOTAL
1	Furnish all labor, equipment and materials and perform all work necessary and incidental to construct site improvements at the Town of Atherton Civic Center as shown on the attached drawings entitled Atherton Civic Center Temporary Library Modular Buildings for the Atherto Town Center Project.	1	LS	\$130,000.00	\$130,000.00	\$93,200.00	\$93,200.00	\$104,200.00	\$104,200.00
TOTAL					\$130,000.00		\$93,200.00		\$104,200.00